Fireproofing

Mario & Di Bono Plastering Co., Inc.

370 NORTHERN BLVD.-GREAT NECK, N.Y. 11021 TELEPHONE: 516-HN 6-0100

March 10, 1969

ENGINEERING DEPT
RECEIVED
MAR 12 1969
CUPPLES PROD. CORP.
BY

Cupples Products Division
H.H. Robertson Co.
2650 South Hanley Road
St. Louis, Missouri 63144

Att: Gene Pace

Re: World Trade Center #400.00
Temporary Facilities

Gentlemen:

As requested in your letter of February 28, 1969 and Alcoa's letter of February 20, 1969, we are submitting the following information:

1. An initial number of four spray machines shall be needed for fireproofing the exterior of the lobby through the sixth floors, with one machine situated on each side of the building (North, South, East and West)

2. Four spray machines shall be needed for fireproofing the exterior of the 7th & 8th floors MER, to be situated in various areas.

3. Eight spray machines to be used in fireproofing the exterior of the 9th through 40th floors.

4. Size of material storage areas needed is approximately 20' x 30' in four locations at columns #501, 601, 901, 1001, 508, 608, 908, 1008, 502, 503, 506, 507, 1002, 1003, 1006, 1007 (see enclosed copy of drawing illustrating these locations, which we are submitting for the 4th time).

5. A. Temporary protection shall consist of special type tarplins that are being designed and fabricated to hang a total of two floors per section and shall be notched out to fit the openings between columns so as to catch all material as the spraying operation is in progress.

   B. We are in the process of having a sectional scaffold designed by the Spider Scaffolding Co.

(continued on page #2)

PLAINTIFF'S EXHIBIT PX-509

Mario & Di Bono Plastering Co., Inc.

370 NORTHERN BLVD.-GREAT NECK, N.Y. 11021 TELEPHONE: 516-HN 6-0100

Re: World Trade Center #400.00
Temporary Facilities

5 B continued;

If upon review, we find these designs acceptable and we decide to use them, we shall then submit all necessary detailed information.

Very truly yours,

Louis Di Bono
President

JP:ac
cc:Jack Sorrell
Alcoa-Pitts.

ENGINEERING DEPT.
RECEIVED
MAR 12 1969
CUPPLES PROD. CORP.
BY